BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work	:	Drilling of Borewell and Providing Pump & Motor and Laying Pipeline at Verious Places in Ward No. 05 Byatarayanapura sub Division

EMB

Work Code	:	005-20-000107

BRUHAT BANGALORE MAHANAGARA PALIKE

OF WORK :Drilling of Borewell and Providing Pump & Motor and Laying Pipeline at Verious Places in Ward No. 05 Byatarayanapura sub Division

FIRST AND FINAL BILL

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
Item No.1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Geophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc complete as per specifications and directions of Engineer in charge.								
	Venkateshwara layout	Each BW	1				1.00		
	Pooja Mahalakshmi Layout	Each BW	1				1.00		
	lakshmaiah Garden Kogilu	Each BW	1				1.00		
	Ramanjaneya Layout Kattigenahalli	Each BW	1				1.00		
						Total executed Quantity	**4.00**		
						Now to be paid	**4.00**	**1938.00**	**7752.00**
Item No.2	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m								
	Venkateshwara layout	Rmtr	1	50.00			50.00		
	Pooja Mahalakshmi Layout	Rmtr	1	50.00			50.00		
	lakshmaiah Garden Kogilu	Rmtr	1	50.00			50.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	50.00			50.00		
						Total executed Quantity	**200.00**		
						Now to be paid	**200.00**	**315.00**	**63000.00**
Item No.3	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 50 to 100 m								
	Venkateshwara layout	Rmtr	1	50.00			50.00		
	Pooja Mahalakshmi Layout	Rmtr	1	50.00			50.00		
	lakshmaiah Garden Kogilu	Rmtr	1	50.00			50.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	50.00			50.00		
						Total executed Quantity	**200.00**		
						Now to be paid	**200.00**	**412.00**	**82400.00**
Item No.4	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 100 to 150 m								

T.

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
	Venkateshwara layout	Rmtr	1	50.00			50.00		
	Pooja Mahalakshmi Layout	Rmtr	1	50.00			50.00		
	lakshmaiah Garden Kogilu	Rmtr	1	50.00			50.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	50.00			50.00		
						Total executed Quantity	**200.00**		
						Now to be paid	**200.00**	**458.00**	**91600.00**
Item No.5	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 150 to 200 m								
	Venkateshwara layout	Rmtr	1	50.00			50.00		
	Pooja Mahalakshmi Layout	Rmtr	1	50.00			50.00		
	lakshmaiah Garden Kogilu	Rmtr	1	50.00			50.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	50.00			50.00		
						Total executed Quantity	**200.00**		
						Now to be paid	**200.00**	**484.00**	**96800.00**
Item No.6	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 200 to 250 m								
	Venkateshwara layout	Rmtr	1	50.00			50.00		
	Pooja Mahalakshmi Layout	Rmtr	1	50.00			50.00		
	lakshmaiah Garden Kogilu	Rmtr	1	50.00			50.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	50.00			50.00		
						Total executed Quantity	**200.00**		
						Now to be paid	**200.00**	**560.00**	**112000.00**
Item No.7	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 250 to 300 m								
	Venkateshwara layout	Rmtr	1	50.00			50.00		
	Pooja Mahalakshmi Layout	Rmtr	1	50.00			50.00		
	lakshmaiah Garden Kogilu	Rmtr	1	50.00			50.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	50.00			50.00		
						Total executed Quantity	**200.00**		
						Now to be paid	**200.00**	**600.00**	**120000.00**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
Item No.8	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 300 to 370 m								
	Venkateshwara layout	Rmtr	1	69.00			69.00		
	Pooja Mahalakshmi Layout	Rmtr	1	68.00			68.00		
	lakshmaiah Garden Kogilu	Rmtr	1	70.00			70.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	69.00			69.00		
						Total executed Qty	276.00		
						Now to be paid	276.00	622.00	171672.00
Item No.9	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work.								
	Venkateshwara layout	Rmtr	1	58.00			58.00		
	Pooja Mahalakshmi Layout	Rmtr	1	56.00			56.00		
	lakshmaiah Garden Kogilu	Rmtr	1	61.00			61.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	64.00			64.00		
						Total executed Qty	239.00		
						Now to be paid	239.00	1364.00	325996.00
Item No.10	Providing and fixing 250mm dia PVC Pipe and complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Rmtr	1	10.00			10.00		
	Pooja Mahalakshmi Layout	Rmtr	1	10.00			10.00		
	lakshmaiah Garden Kogilu	Rmtr	1	10.00			10.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	1	10.00			10.00		
						Total executed Qty	40.00		
						Now to be paid	40.00	1133.00	45320.00
Item No.11	175mm dia M.S. Casing cap complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Each	1				1.00		
	Pooja Mahalakshmi Layout	Each	1				1.00		
	lakshmaiah Garden Kogilu	Each	1				1.00		
	Ramanjaneya Layout Kattigenahalli	Each	1				1.00		
						Total executed Quantity	4.00		
						Now to be paid	4.00	103.00	412.00
Item No.12	M.S. Casing pipe collars 'C' Class complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Each	1	9.00			9.00		
	Pooja Mahalakshmi Layout	Each	1	8.00			8.00		
	lakshmaiah Garden Kogilu	Each	1	9.00			9.00		
	Ramanjaneya Layout Kattigenahalli	Each	1	10.00			10.00		
						Total executed Qty	36.00		
						Now to be paid	36.00	154.00	5544.00

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
Item No.13	Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work.								
	Venkateshwara layout	Sqm	1	1100.00	20.00		22000.00		
	Pooja Mahalakshmi Layout	Sqm	1	1100.00	20.00		22000.00		
	Ramanjaneya Layout Kattigenahalli	Sqm	1	1100.00	20.00		22000.00		
	Balaji Layout Near Basavalingappa nagara	Sqm	1	1100.00	20.00		22000.00		
						Total executed Qty	**88000.00**		
						Now to be paid	**88000.00**	**0.34**	**29920.00**
Item No.14	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00) complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	per length	1	44.00			44.00		
	Pooja Mahalakshmi Layout	per length	1	43.00			43.00		
	Ramanjaneya Layout Kattigenahalli	per length	1	47.00			47.00		
	Balaji Layout Near Basavalingappa nagara	per length	1	46.00			46.00		
						Total executed Qty	**180.00**		
						Now to be paid	**180.00**	**90.00**	**16200.00**
Item No.15	Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type.(MR) complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Nos	1				1.00		
	Pooja Mahalakshmi Layout	Nos	1				1.00		
	Ramanjaneya Layout Kattigenahalli	Nos	1				1.00		
	Balaji Layout Near Basavalingappa nagara	Nos	1				1.00		
						Total executed Qty	**4.00**		
						Now to be paid	**4.00**	**475.00**	**1900.00**
Item No.16	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work.								
	Venkateshwara layout	Nos	1	3.00			3.00		
	Pooja Mahalakshmi Layout	Nos	1	3.00			3.00		
	Ramanjaneya Layout Kattigenahalli	Nos	1	3.00			3.00		
	Balaji Layout Near Basavalingappa nagara	Nos	1	3.00			3.00		
						Total executed Qty	**12.00**		
						Now to be paid	**12.00**	**150.00**	**1800.00**
Item No.17	Supplying and laying of LT UG cable having aluminum conductor PVC insulated sheathed, galvanized, steel wire/steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Mtr	1	33.00			33.00		
	Pooja Mahalakshmi Layout	Mtr	1	28.00			28.00		
	Ramanjaneya Layout Kattigenahalli	Mtr	1	27.00			27.00		
	Balaji Layout Near Basavalingappa nagara	Mtr	1	32.00			32.00		

20/9/2020

120

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
						Total executed Qty	120.00		
						Now to be paid	120.00	169.00	20280.00
Item No.18	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete sutting road surfaces complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Mtr	1	33.00			33.00		
	Pooja Mahalakshmi Layout	Mtr	1	28.00			28.00		
	Ramanjaneya Layout Kattigenahalli	Mtr	1	27.00			27.00		
	Balaji Layout Near Basavalingappa nagara	Mtr	1	32.00			32.00		
						Total executed Qty	120.00		
						Now to be paid	120.00	56.00	6720.00
Item No.19	Supplying and fixing of class A GI pipe on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Mtr	1	3.00			3.00		
	Pooja Mahalakshmi Layout	Mtr	1	3.00			3.00		
	Ramanjaneya Layout Kattigenahalli	Mtr	1	3.00			3.00		
	Balaji Layout Near Basavalingappa nagara	Mtr	1	3.00			3.00		
						Total executed Qty	12.00		
						Now to be paid	12.00	294.00	3528.00
Item No.20	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Nos	1				1.00		
	Pooja Mahalakshmi Layout	Nos	1				1.00		
	Ramanjaneya Layout Kattigenahalli	Nos	1				1.00		
	Balaji Layout Near Basavalingappa nagara	Nos	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	1699.00	6796.00
Item No.21	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class 16sqmmUG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Nos	1				1.00		
	Pooja Mahalakshmi Layout	Nos	1				1.00		
	Ramanjaneya Layout Kattigenahalli	Nos	1				1.00		
	Balaji Layout Near Basavalingappa nagara	Nos	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	271.00	1084.00
Item No.22	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc.,Size 20 x 20 x 2.5 inches with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work.								
	Venkateshwara layout	Nos	1				1.00		
	Pooja Mahalakshmi Layout	Nos	1				1.00		

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
	Ramanjaneya Layout Kattigenahalli	Nos	1				1.00		
	Balaji Layout Near Basavalingappa nagara	Nos	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	311.00	1244.00
Item No.23	Borewell Cap and Clamp Set complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Set	1				1.00		
	Pooja Mahalakshmi Layout	Set	1				1.00		
	Ramanjaneya Layout Kattigenahalli	Set	1				1.00		
	Balaji Layout Near Basavalingappa nagara	Set	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	1800.00	7200.00
Item No.24	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 17.50 HP 30 stage complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	No	1				1.00		
	Pooja Mahalakshmi Layout	No	1				1.00		
	Ramanjaneya Layout Kattigenahalli	No	1				1.00		
	Balaji Layout Near Basavalingappa nagara	No	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	72126.00	288504.00
Item No.25	Providing, laying & joining GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Rmtr	55	6.00			330.00		
	Pooja Mahalakshmi Layout	Rmtr	56	6.00			336.00		
	Ramanjaneya Layout Kattigenahalli	Rmtr	58	6.00			348.00		
	Balaji Layout Near Basavalingappa nagara	Rmtr	55	6.00			330.00		
						Total executed Qty	1344.00		
						Now to be paid	1340.00	415.00	556100.00
Item No.26	Supply and fixing Collar for GI Pipes 50MM complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Nos	1	55.00			55.00		
	Pooja Mahalakshmi Layout	Nos	1	56.00			56.00		
	Ramanjaneya Layout Kattigenahalli	Nos	1	58.00			58.00		
	Balaji Layout Near Basavalingappa nagara	Nos	1	55.00			55.00		
						Total executed Qty	224.00		
						Now to be paid	224.00	180.00	40320.00
Item No.27	Supplying of submersible pump cable 1X3X6 Sqmm complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	Mtr	1	725			725.00		
	Pooja Mahalakshmi Layout	Mtr	1	735			735.00		
	Ramanjaneya Layout Kattigenahalli	Mtr	1	740			740.00		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ.

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
	Balaji Layout Near Basavalingappa nagara	Mtr	1	720			720.00		
						Total executed Qty	2920.00		
						Now to be paid	2920.00	144.00	420480.00
Item No.28	Supplying & delivery at site brand new / Essen / lotus sunsines/Adarsh/Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph,50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz,380/440 AC supply shall be consisted etc., completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR) complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	No	1				1.00		
	Pooja Mahalakshmi Layout	No	1				1.00		
	Ramanjaneya Layout Kattigenahalli	No	1				1.00		
	Balaji Layout Near Basavalingappa nagara	No	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	21000.00	84000.00
Item No.29	Supplying & delivery of brand 50mm Gate Valve complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	No	1				1.00		
	Pooja Mahalakshmi Layout	No	1				1.00		
	Ramanjaneya Layout Kattigenahalli	No	1				1.00		
	Balaji Layout Near Basavalingappa nagara	No	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	1800.00	7200.00
Item No.30	Supplying & delivery of brand 50mm Non Return Valve complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	No	1				1.00		
	Pooja Mahalakshmi Layout	No	1				1.00		
	Ramanjaneya Layout Kattigenahalli	No	1				1.00		
	Balaji Layout Near Basavalingappa nagara	No	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	1800.00	7200.00
Item No.31	Supplying and fixing MCB complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	No	1				1.00		
	Pooja Mahalakshmi Layout	No	1				1.00		
	Ramanjaneya Layout Kattigenahalli	No	1				1.00		
	Balaji Layout Near Basavalingappa nagara	No	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	900.00	3600.00
Item No.32	GI Pipe 40mm A Class for Electrical Pole complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	No	1	2.00			2.00		
	Pooja Mahalakshmi Layout	No	1	2.00			2.00		
	Ramanjaneya Layout Kattigenahalli	No	1	2.00			2.00		

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
	Balaji Layout Near Basavalingappa nagara	No	1	2.00			2.00		
						Total executed Qty	8.00		
						Now to be paid	8.00	400.00	3200.00
Item No.33	Pot Head complete as per specifications and directions as per Engineer in charge of work.								
	Venkateshwara layout	No	1				1.00		
	Pooja Mahalakshmi Layout	No	1				1.00		
	Ramanjaneya Layout Kattigenahalli	No	1				1.00		
	Balaji Layout Near Basavalingappa nagara	No	1				1.00		
						Total executed Qty	4.00		
						Now to be paid	4.00	360.00	1440.00
Item No.34	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications and directions as per Engineer in charge of work.								
	Qty Taken from Pre measurement page Item No. Page No.						405.90	316.00	128264.40
Item No.35	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including joining of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete as per specifications and directions as per Engineer in charge of work.								
	Qty Taken from Pre measurement page Item No. Page No.						902.00	394.00	355388.00
Item No.36	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications and directions of Engineer in charge.								
	Venkateshwara layout Borewell to 5th Cross	Cum	1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
	Pooja Mahalakshmi Layout		1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		

23 x 13.50
310.5

7×13.50=94.5

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
			1	30.00	0.60	0.75	13.50		
	Ramanjaneya Layout Kattigenahalli		1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	30.00	0.60	0.75	13.50		
			1	2.00	0.60	0.75	0.90		
						Total executed Qty	405.90		
						Now to be paid	405.90	128.00	51955.20
Item No.37	**BESCOM CHARGES**								
A	**Venkateshwara layout**								
	Cash Dept on Non Revenue Fees	Rs	1	182					182.00
	Meter Purchase	Rs	1	2211					2211.00
	Deposit Charges	Rs	1	8230					8230.00
B	**Pooja Mahalakshmi Layout**								
	Cash Dept on Non Revenue Fees	Rs	1	182					182.00
	Meter Purchase	Rs	1	2211					2211.00
	Deposit Charges	Rs	1	8230					8230.00
C	**Ramanjaneya Layout Kattigenahalli**								
	Cash Dept on Non Revenue Fees	Rs	1	182					182.00
	Meter Purchase	Rs	1	2211					2211.00
	Deposit Charges	Rs	1	8230					8230.00
									31869.00
								Total of Other SR Items including GST Unit Rate	1243837.00
								Total of PWD SR 2018-19 Items	1954852.00
								Total	3198689.00
								Add 12% GST for Only PWD SR 2018-19 items	234582.00
								Grand Total	3433271.00

17/10/2020

Assistant Engineer
Ward No.05

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Asst. Executive Engineer
Byatarayanapura Sub division

17/10/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24